Ontario Water Resources Commission Division of Plant Operations.

# STREETS VILLE

water pollution control plant

AUG 1 1974
MINISTRY OF THE

LABORATORY LIBRARY
MINISTRY OF THE ENVIRONMENT,

THE THE

ONTARIO WATER RESOURCES COMMISSION

**Division of Plant Operations** 

Copyright Provisions and Restrictions on Copying:

This Ontario Ministry of the Environment work is protected by Crown copyright (unless otherwise indicated), which is held by the Queen's Printer for Ontario. It may be reproduced for non-commercial purposes if credit is given and Crown copyright is acknowledged.

It may not be reproduced, in all or in part, for any commercial purpose except under a licence from the Queen's Printer for Ontario.

For information on reproducing Government of Ontario works, please contact ServiceOntario Publications at <a href="mailto:copyright@ontario.ca">copyright@ontario.ca</a>



Water management in Ontario

Ontario
Water Resources
Commission

135 St. Clair Ave.W. Toronto 7 Ontario

We are pleased to present you with the Operating Summary for the water pollution control facilities operated for you during 1968.

Both the financial and technical information presented should be of assistance to your present and future planning in this important phase of municipal activity.

A new format has been devised to allow greater readability with equally detailed content. We trust that this will meet with your approval.

Our staff wish to express their appreciation for your co-operation throughout the year.  $\,$ 

D. S. Caverly,

General Manager.

D. A. McTavish, P. Eng.

Director,

Division of Plant Operations.

#### ONTARIO WATER RESOURCES COMMISSION

CHAIRMAN

Dr., James A. Vance

VICE-CHAIRMAN

J. H. H. Root, M. P. P.

COMMISSIONERS

H. E. Brown D. A. Moodie L. E. Venchiarutti

GENERAL MANAGER

D. S. Caverly

ASSISTANT GENERAL MANAGERS

L. E. Owers K. H. Sharpe

F. A. Voege A. K. Watt

COMMISSION SECRETARY

W. S. MacDonnell

#### DIVISION OF PLANT OPERATIONS

Director

D. A. McTavish

Assistant Director

C. W. Perry

Regional Supervisor

A. C. Beattie

Operations Engineer

135 St. Clair Avenue West

Toronto 7

## **STREETSVILLE** water pollution control plant

operated for

THE TOWN OF STREETSVILLE

by the

ONTARIO WATER RESOURCES COMMISSION

1968 ANNUAL OPERATING SUMMARY

#### **FOREWORD**

● This operating summary outlines the project's technical capabilities and financial status in 1968. Such information mirrors past and present performance, but a major intention is to anticipate the future -- to solve problems before they occur.

The new format in which this year's data are presented is designed to offer a higher level of readability than in the past, without a corresponding decrease in compactness, accuracy and detail.

Although your Regional Operations Engineer carries the major responsibility for the contents of the report, those involved in its preparation are attached to several Commission sections and divisions. The statistics section of the Division of Plant Operations compiled the information for the graphs and charts. The draughting section of the Division of Sanitary Engineering drew the graphs. The Division of Finance provided all cost data.

Only the close co-operation of these departments allowed the publication of this summary.

## CONTENTS

Title Page					•			•	٠	•		٠	٠	•	1
Foreword								•	•	٠	**				i
'68 Review .		٠	*												J
Project Costs.	*	•			•		٠		•.					•	2
Operating Costs				٠	٠	٠				٠					3
Process Data .	•		٠	•						•	٠		•	٠	Ę
Conclusions	100									]	nsi	de	back	cov	eı

## <sup>2</sup>68 REVIEW

A total of 260.66 million gallons was treated in 1968, giving an average daily flow of 0.71 mgd. The probability of flow graph indicates that the plant was overloaded 25 percent of the time.

The BOD and suspended solids concentrations in the raw sewage were high at 217~mg/l and 307~mg/l respectively; however, effluent BOD and suspended solids concentrations were within the Commission's objectives, averaging 11~mg/l and 10~mg/l respectively.

The total expenditures for the year amounted to \$18,688.58. This resulted in a cost of \$71.31 per million gallons of sewage treated.

The plant was maintained by one operator and a part-time operator for the year. The plant was under supervision eight hours per day, Monday to Friday, and also Saturday and Sunday mornings.


## PROJECT COSTS

NET CAPITAL COST (Final)	\$310,937.98
DEDUCT - Payments from Municipalities	30,000.00
Long Term Debt to OWRC	\$ <u>280,937.98</u>
Debt Retirement Balance at Credit (Sinking Fund) December 31, 1968	\$ <u>74,740.81</u>
Net Operating Debt Retirement Reserve Interest Charged	\$ 18,688.58 5,669.00 1,301.62 15,772.80
TOTAL	\$ 41,432.00
RESERVE ACCOUNT	
Balance at January 1, 1968	\$ 21,726.29
Deposited by Municipality	1,301.62
Interest Earned	1,302.10
	\$ 24,330.01
Less Expenditures	300.00
Balance at December 31, 1968	\$ <u>24,030.01</u>

## **Monthly Operating Costs**

MONTH	TOTAL EXPENDITURE	PAYROLL	CASUAL PAY ROLL	FUEL	POWER	CHEMICAL	GENERAL SUPPLIES	EQUIPMENT	REPAIRS 8	* SUNDRY	WATER	TRAVEL
JAN	961.88	491. 17	212.77	-	143. 32	-	19.75	-	-	5. 25	26.68	62.94
FEB	1082.90	417.87	185.04	140.79	135.70	-	60.46	-	-	114.70	28.34	-
MAR	1856.42	717.57	286.73	162.14	128. 29	238.61	8.77	-	-	287.40	15.43	11.48
APRIL	924.05	450,85	221. 94	-	127. 62	=	10.29	-	-	86.50	13.97	12.88
MAY	1189, 32	450.85	203.49	232.47	130.46	-	47.92	34.20	64.92	12.50	12.51	-
JUNE	1884. 24	476.51	203.38	-	138. 74	289.64	58.78	133.88	18.56	519.68	19.03	26.04
JULY	1378.34	407.66	296.86	_	121. 33	_	9.75	:-	31.00	458, 81	17.23	35.70
AUG	464.17	331, 91	_	60.85	_	_	58, 91	-	-	12.50	- 1	-
SEPT	1619.06	431, 21	314.78	57.20	258, 40	-	41.92	-	-	459.28	57.27	-
ост	2226.97	507.14	223, 94	60.44	-	327.04	56, 53	-	-	1012.43	-	39.45
NOV	1787.43	464.73	221, 66	136. 92	262, 27	238, 61	46.19	-	-	338. 13	35, 22	43.70
DEC	3313.80	1121, 62	212.20	81.62	127.42	-	9.75	-	521.88	1179. 18	17.23	42.90
TOTAL	18688.58	6268.09	2582, 79	932.43	1573. 55	1093. 90	429.02	168.08	636.36	4486.36	242, 91	275,09

<sup>\*</sup>sundry includes sludge hauling costs which were  $\ \$3,575.84$ 



## **Yearly Operating Costs**

YEAR	M.G.TREATED	TOTAL COST	COST PER MILLION GALLONS	COST PER LB OF BOD REMOVED
1964	172.3	\$14,024.94	\$81, 39	3 cents
1965	200.1	14, 565. 95	72. 79	2 cents
1966	199.5	16,479.72	82, 62	2 cents
1967	242.0	18, 578. 39	76.77	3 cents
1968	260,66	18, 688, 58	71.70	3 cents

## **Process Data**

The flow to the plant increased by 18,66 mg over the 1967 flow. The maximum twenty-four hour flow treated was 1,84 mgd and occurred during the week ending November 30. The highest monthly average flow occurred in March.

## PLANT FLOWS and CHLORINATION


MONTH	TOTAL FLOW	AVERAGE DAILY FLOW	MAXIMUM DAILY FLOW	MINIMUM DAILY FLOW	CHLORINE USED	DOSAGE
	mg	mg	mg	mg	lbs.	mg/1
JAN	18.97	. 61	1. 12	.48	426	2.3
FEB	19.65	. 68	1.63	. 46	148	. 8
MAR	25.81	. 83	1.55	. 40	192	. 8
APR	19.43	. 65	1.04	. 51	462	2.4
MAY	22, 10	. 71	1, 23	. 50	533	2.4
NUL	19.94	. 67	1, 38	.49	463	2.3
JUL	19.00	. 61	. 80	. 50	258	3.0
AUG	24.24	.78	1. 22	.41	702	2.9
SEPT	21.54	.72	1.44	. 54	597	2.8
ост	20.94	. 68	. 87	. 49	679	3, 2
NOV	25.70	. 86	1.84	. 52	621	2.4
DEC	23.36	. 75	1.67	. 45	487	2, 1
TOTAL	260.66	_	-	-	5568	-
AVERAGE	_	.71	-		464	2.1

#### COMMENTS


The total flow for the year was 260.66 mg. This is 18.66 mg higher than the 1967 flows.


The average daily flow was 0.71 mgd and the maximum and minimum flows were 1.84 mgd and 0.40 mgd, respectively.

A total of 5568 lbs. of chlorine were used to give an average dosage of 2.1 mg/l to the effluent. This represents an average dosage of 21.4 lbs. per million gallons of sewage treated.





## FLOWS






## BIOCHEMICAL OXYGEN DEMAND





## SUSPENDED SOLIDS



## PLANT EFFICIENCY

	віос	H <b>EM</b> ICAL	OXYGE	N DEMAND		SUSPE	NDED SC	DLIDS	GRIT
MONTH	INF CONC <sup>N</sup> mg/I	EFF CONC <sup>N</sup> mg/I	RED <sup>N</sup>	REMOVAL 10 <sup>3</sup>	INF CONC <sup>M</sup> mg/I	EFF CONC <sup>N</sup> mg/l	RED*	REMOVAL IO ID	REMOVAL
JAN	335	6	98	62.4	438	13	97	80.6	10
FEB	260	12	95	48.7	294	10	97	55.8	20
MAR	142	12	92	33.6	164	10	94	39.7	21
APR	195	12	94	35.6	178	9	95	32.8	10
MAY	160	8	95	33. 7	868	20	98	187.4	16
JUN	230	14	94	43. 1	274	8	97	53.0	10
JULY	-	-	-	-	-	-	-	-	11
AUG	115	6	95	26.5	160	5	97	37.6	30
SEPT	190	4	98	40.1	163	8	95	33.4	20
ост	250	13	95	49.6	304	7	98	62.2	18
NOV	215	20	91	50.1	241	10	96	59.4	14
DEC	300	13	96	67.0	290	10	97	65.4	17
TOTAL	-	-	-	-	-	-	-	-	197
AVERAGE	217	11	95	44.6	307	10	97	64.3	16

#### COMMENTS

The average BOD and suspended solids in the influent were 217 mg/l and 307 mg/l respectively. In the effluent, the average BOD and suspended solids were 11 mg/l and 10 mg/l respectively. This represents a 95% reduction in BOD and a 97% reduction in suspended solids. From these observations it can be seen that the plant is operating at good efficiency.


A total of 197 cubic feet of grit was removed during 1968.

#### AERATION


		PRIMA	RY <b>EF</b> F	SECONDARY EFF				AIR USED	
MONTH	AVERAGE FLOW mgd	BOD CONC <sup>N</sup> mg/l	SS CONC <sup>N</sup> mg/I	BOD CONC <sup>N</sup> mg/l	SS CONC <sup>N</sup> mg/I	MLSS CONC <sup>N</sup> mg/l	F/M (16 BOD 16MLSS)	(DOO H)  IN BOD  REMOVED	WASTE SLUDGE Ib
JAN	. 61	158	157	6	13	1,530	. 25	1.46	-
FEB	. 68	210	140	12	10	1,960	. 29	1.00	-
MAR	. 83	132	148	12	10	1,690	. 25	1.36	-
APRIL	. 65	170	128	12	9	1,940	. 22	1.33	-
MAY	.71	102	149	8	20	1,740	. 16	2.04	1
JUN	. 67	170	326	14	8	1,950	. 23	1.32	-
JUL	. 61	-	-	-	-	1,733	_	-	-
AUG	. 78	90	61	6	5	1,662	. 17	2.08	-
SEPT	. 72	210	173	4	8	1,789	. 33	. 88	1
ост	. 68	-	311	13	7	2,643	-	-	3
Nov	. 86	200	185	20	10	1,638	.41	. 92	-
DEC	. 75	200	150	13	10	1,645	. 36	. 12	-
TOTAL	-	-	-	_	T.	-	-	-	-
AVE RAGE	.71	164	173	11	10	1,972	. 27	1.25	-

#### COMMENTS

The average flow to the aeration section was 0.71 mgd. The influent BOD and suspended solids were 164 mg/l and 173 mg/l respectively, while the effluent BOD and suspended solids were 11 mg/l and 10 mg/l respectively. This represents an average removal of 93.5% BOD and 94.2% suspended solids in the aeration section.



## **DIGESTION**



NOTE: Solids concentration not available 1964 through 1968

## **SLUDGE DIGESTION and DISPOSAL**

	RAW	SLUDGE		DIGES	TED SL	UDGE	SUPERN	ATANT	SLUDGE	DISPOSAL
MONTH	VOLUME 10 <sup>3</sup> gal	T.S.	v.5.	VOLUME 10 <sup>3</sup> gal	T. S.	V.S.	VOLUME 10 <sup>3</sup> gal	T. S. %	LIQUID yd <sup>3</sup>	DEWATERED yd <sup>3</sup>
JAN	85.6	-	-	21.3	-	-	-	-	102	3
FEB	81.0	-	-	24.9	ī	-	-	-	148	0
MAR	88.9	ï	-	17.0	1	_	-	_	74	25
APR	90.8	_	-	34.4	-	1	-	_	222	12
MAY	92.7	-	-	299.2	_	-	s =	-	278	3
JUN	109.1	_	-	42.9	_	_	2.2	-	257	3
JUL	59.2	-	-	18.7	-	-	2.8	_	111	0
AUG	50.4	_		46.8	1	_	3.5		278	0
SEPT	61, 6	-	-	211.9	1	_	1.9	ī	296	0
ост	82.7	7_	-	59. 2	_	_	4.0		352	0
NOV	62, 0	-	-	56.1	-	j.	2.5	1	333	0
DEC	56.0	-	-	210.2	_	-	26.0	::	330	0
TOTAL	910.0	_	-	1042.6	_	-	-		2781	46
AVERAGE	75.8	-	-	86.9	-	_	* 6.1		232	-

<sup>\*</sup> Seven months' data

LABORATORY LIBRARY \*96936000119523\*

## CONCLUSIONS

Although the plant received high concentrations of BOD and suspended solids in the raw sewage, good efficiency was obtained.

The plant capacity will be sever

It will therefore be necessary t in good condition to limit infiltr

It will also be necessary to kee limit the organic and chemical l

Date Due								
	1117	16						

LABORATORY LIBRARY
MINISTRY OF THE ENVIRONMENT)



Water management in Ontario